Completion Report

1	Name of Wok	**Improvements to drain at 2nd main 1st A main 3rd Main road at Difence colony in Ward No 14**
2	Sanctioned Estimate No.& Date	TS no. BBMP/714/13-14 dt 19.2.2014
3	Head of Acount which is Chargeable	Panel - 2434
4	Enstrument Order No. & Date	48/25-6-14
5	Name of Contractor	**TECHNICAL MANAGER (WEST), KRIDL**
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in	MB no 1721 dno 172023 to 172033
		MB no 1721 172023 - 33
8	check Measurment of the Asst	—
	Exe. Eng./ Exe.Eng. On	—
9	Name of the Office / Official	AEE (DSI)
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
20.00 Lakhs	1999723.00 1961319	—	277.00 38681=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGALORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Scanned by CamScanner